

Maintenance sheet version 9 for ablation area (tripod, one level) *since 2020*

Station name	JAR-L <i>JAR-L existing site</i>
People present	Jason Box, Adrien Wehler, Jakob Jakobsen
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	3/8-2022

Notes: *loose wires, cables, fixed by departure*

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer			202181		Clean? Y / N
Ablation hose assembly					No air in hose and bladder half full? Y / N
Iridium modem IMEI number		N	photo	20350	
Inclinometer/compass			Attached to the radiometer? Y / N		
Satellite antenna			✓		
Wind sensor		Y	Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly		Y	Fan spins? Y / N Sounds, OK? Y / N <i>windy</i>		
HygroClip T/hum assembly		N	NB: Rotronics (Y / N) could have a 40 °C offset: New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS			Old sensor with new membrane? Y / N <i>replaced</i>		
Sonic ranger on stake(s)			Old sensor with new membrane? Y / N NB: make sure not being buried next winter		
Thermistor string			<i>analog, disconnected on this visit</i>		
Solar panel			Clean? Y / N NB: is not effective when partially covered		
GPS antenna			At top of logger enclosure? Y / N		
Data logger			CR1000 or CR1000X		
Multiplexer			Clicking during measurement cycle? Y / N <i>N/A</i>		
Logger enclosure		<i>they exist</i>	Replaced (including everything inside)? Y / N New desiccant bags? Y / N		
Battery box			New box? Y / N New desiccant bags? Y / N <i>NIMH</i>		
Stakes			New one(s) drilled in? Y / N Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N		
Tripod			New tripod? Y / N New sensor boom? Y / N		

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	- 00:16	same
Download data and/or change CF/SD Card (wait for green light)	Y/N	Y/N
Name of logger program	promille v3d	
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Y/N
Mast tilt towards radiometer (- if tilting towards anemometer)		
Mast tilt across boom looking from radiometer (- if clockwise)	pitch - 4.1 roll 0.8, head 211°	
Boom direction relative to north	° true/magn.	(true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing - surface)	cm	cm
Stake assembly standing?	Y/N / sort of	Y/N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	cm	232* cm
Free length of stake 2 (if 3: middle)	cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	cm
Height of ablation bladder fluid level above the ice surface	117? cm	124 cm
Vertical difference in surface height (at station - at hose) (approx.)	cm	0 cm
Length of thermistor string on surface from surface marking	cm	cm
Apparent damage to sensors? If yes, which?	loose cables Y/N	ok now N

Notes: radiom true south ✓

added kevlar rope to tension
" new SR 30s
t-string

Abl hose 5184

solar panel facing east

logger box below PTA

Must-do at next visit:

move * re-tensioned cables
if only two batt cables are
here, bring a new set or
nylon battery holder

* to top of carbon stake