

Maintenance sheet version 9 for ablation area (tripod, one level)

Station name	JAR1 - new "JAR-V" V3
People present	JEB, JJ, Adrien, Jens Plough Larsen
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	3 Aug 2022

DR crew
7
two

Notes:

69° 29' 41.34"
49° 40' 13.35" 926 m

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	171514				Clean? Y / N
Ablation hose assembly	50208				No air in hose and bladder half full? Y / N
Iridium modem IMEI number		300534063	814400		
Inclinometer/compass	Y		Attached to the radiometer? Y / N		
Satellite antenna	Y				
Wind sensor	Y		Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly	Y		Fan spins? Y / N Sounds, OK? Y / N		
HygroClip T/hum assembly	Y		NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS	Y		Old sensor with new membrane? Y / N		
Sonic ranger on stake(s)	Y		Old sensor with new membrane? Y / N NB: make sure not being buried next winter		
Thermistor string	Y digital				
Solar panel	Y		Clean? Y / N NB: is not effective when partially covered		
GPS antenna	Y		At top of logger enclosure? Y / N		
Data logger	Y		CR1000 or CR1000X?		
Multiplexer	N		Clicking during measurement cycle? Y / N		
Logger enclosure	Y		Replaced (including everything inside)? Y / N New desiccant bags? Y / N		
Battery box	Y		New box? Y / N New desiccant bags? Y / N		
Stakes	Y		New one(s) drilled in? Y / N Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N		
Tripod	Y		New tripod? Y / N New sensor boom? Y / N		

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)		N/A ok
Download data and/or change CF/SD Card (wait for green light)	Y/N	Y/N
Name of logger program	Prom V3-1-1	
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Y/N
Mast tilt towards radiometer (- if tilting towards anemometer)	°	°
Mast tilt across boom looking from radiometer (- if clockwise)	°	°
Boom direction relative to north 28 Mag West	° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing – surface)	cm	275 cm
Stake assembly standing?	Y/N / sort of	Y/N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	cm	256.5 cm
Free length of stake 2 (if 3: middle)	cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	cm
Height of ablation bladder fluid level above the ice surface	cm	114 cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	-4 cm
Length of thermistor string on surface from surface marking	cm	31 cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:

* from last thermistor to surface

Must-do at next visit:

dessicant pax