

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	JR1_o_v3
People present	JEB, JS, RABNI pilot Victor
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	19 Aug 2024

Notes:

~ 4 cm crusty snow cover

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	N	N	171514		Clean? Y / N
Ablation hose assembly	50204		50208		No air in hose and bladder half full? Y / N
Iridium modem IMEI number	N	✓	114490		
Inclinometer/compass	N	N			Attached to the radiometer? Y / N
Satellite antenna	N	N			
Wind sensor	N	N			Black box pointing toward the radiometer (i.e., along the boom)? Y / N
Temperature / humidity assembly	Y	✓			Fan spins? Y / N Sounds, OK? Y / N ? windy
HygroClip T/hum assembly	N	X			NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Luft sensor (Y / N)
Sonic ranger on AWS	Y	✓			Old sensor with new membrane? Y / N
Sonic ranger on stake(s)	Y	✓			Old sensor with new membrane? Y / N seems not NB: make sure not being buried next winter S/N 14262
Thermistor string	N	X			
Solar panel	N	X			Clean? Y / N NB: is not effective when partially covered
GPS antenna	N	X			At top of logger enclosure? Y / N
Logger box ID	N	X			CR1000 or CR1000X? ID number:
Multiplexer	N	X			Clicking during measurement cycle? Y / N remove from v3
Logger enclosure	N	X			Replaced (including everything inside)? Y / N New desiccant bags? Y / N
Battery box	N	X			New box? Y / N New desiccant bags? Y / N
Stakes ~ 6m in ice ~ 2m above	Y				New one(s) drilled in? Y / N top of new stake Length of new stake(s) 8m? Y / N 201 cm above Bottom plugged to reduce melt-in? Y / N ice
Tripod	N	X			New tripod? Y / N New sensor boom? Y / N

Station name	JR1_o_v3
Date	19 Aug 2024

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	+40 SEK	same
Download data and/or change CF/SD Card (wait for green light)	Y (Y/N)	Y/N
Name of logger program	V3 REWIRED 24	V3 REWIRED 1-5
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	(Y/N)	Y/N
Mast tilt towards radiometer (- if tilting towards anemometer)	0°	0°
Mast tilt across boom looking from radiometer (- if clockwise)	-1°	-1°
Boom direction relative to north	° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing – surface)	cm	cm
Stake assembly standing?	Y/N / sort of	Y/N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	438.5 cm	cm
Free length of stake 2 (if 3: middle)	cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	cm
Height of ablation bladder fluid level above the ice surface	cm	cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	cm
Length of thermistor string on surface from surface marking	cm	cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:

OS VERSION 0502 ARR
OS VERSION 0602 DEP

Must-do at next visit: