

AWS checklist

Station name	VPC-L
People present	BVA, ADEP, PILOT, ENGINEER instructed by:
Purpose	standard maintenance / installation / take-down / quick visit / emergency
Date	12/07-19

Notes: no data on card!

PTA: 170 cm over 15m

Part	Part number upon arrival	Part number upon departure, if replaced	Check after maintenance:
Radiometer	150710	110562	- Clean? - Aligned with inclinometer and mast?
Inclinometer	00958	- 11 -	- Aligned with radiometer and mast?
Satellite antenna	Geos 40	- 11 -	
Wind sensor	144404	110443	- Black box pointing true south (i.e. along the mast)? - Fan spins and sounds OK?
Temperature / humidity assembly			
HygroClip in T/hum assembly	20067156	53 51382184	- NB: could have a 40 °C offset
Sonic ranger on AWS		2929	- Old sensor with new membrane: Y/N
Solar panel	—	—	- Clean? - NB: is not effective when partially covered
GPS antenna	—	—	- Stuck to top of logger enclosure?
Data logger	E10212	E10212	
Multiplexer	E10797	E10797	- Clicking during measurement cycle?
Iridium modem IMEI number	300234064126980	- 11 -	- Transmits?
Sonic ranger on stakes		5935	- Old sensor with new membrane: Y/N - NB: make sure not being buried next winter
Thermistor string	—	—	1 sensor → 65 cm down
Ablation hose assembly	5039	5011	- No air in hose and bladder half full?
Logger enclosure	- Replaced (including everything inside): Y/N - New desiccant bags: Y/N		
Battery box	- New box or new batteries: Y/N - New desiccant bags: Y/N		
Stakes	- New ones drilled in: Y/N - Length of new stakes 8 m: Y/N - Caps in bottom end to reduce melt-in: Y/N		

KPC - L

Metadata BEFORE maintenance (if establishing a new AWS: skip this)

Time difference between logger clock and UTC	+ / -
Download data to PC and/or change CF Card (wait for green light)	Y / N
Name of logger program	
Screen dump of values in fast scan mode	Y / N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y / N
Mast tilt in boom direction (+ if radiometer tilting down)	°
Mast tilt across boom looking from radiometer (- if clockwise)	°
Boom direction relative to north	° true/magn
Box on wind sensor exactly towards mast? If not, measure direction.	Y / N
Radiometer aligned with mast and inclinometer? If not, measure.	Y / N
Temperature / humidity height (bottom of casing – surface)	cm
Sonic ranger on stakes height (membrane – surface)	cm
Free length of stake – outer, holding boom with sonic ranger	cm
Free length of stake – middle	cm
Free length of stake – outer, holding boom without sonic ranger	cm
Depth of ablation hose using markings on hose	cm
Height of ablation hose fluid level above the ice surface	cm
Vertical difference in surface height (at station – at hose) (approx.)	cm
Length of thermistor string on surface from surface marking	cm
Stake assembly still standing?	Y / N / sort of
Apparent damage to sensors? If yes, which?	Y / N

Metadata AFTER maintenance / establishment

Time logger clock set to UTC?	☒ Y / N
Name of logger program	PROMICE 2015c
Screen dump of values in fast scan mode	Y / ☒ N
Latitude/longitude (if new or relocated)	—
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ Y / N
Mast tilt in boom direction (+ if radiometer tilting down)	-0.3 °
Mast tilt across boom looking from radiometer (- if clockwise)	-0.5 °
Boom direction relative to north (radiometer should point to true south)	° true/magn
Temperature / humidity height (bottom of casing – surface)	260 cm
Sonic ranger on stakes height (membrane – surface)	56 cm
Free length of stake – outer, holding boom with sonic ranger	cm
Free length of stake – middle	cm
Free length of stake – outer, holding boom without sonic ranger	cm
Depth of ablation hose using markings on hose	cm
Height of ablation hose fluid level above the ice surface	170 cm
Vertical difference in surface height (at station – at hose) (approx.)	cm
Length of thermistor string on surface from surface marking	cm

SR50 STATION

277 cm