

Maintenance sheet version 9 for ablation area (tripod, one level)

Station name	KPC_L NY
People present	APA, CLAN, PHO, DEN - Kiddi & Bjarni
Purpose	Maintenance / <u>installation</u> / take-down / quick visit / emergency
Date	28/5 - 2022

Notes: Mark which serial number of PTA you install

Placed on snow surface 10-20-40cm snow abt. hose 11.9 m from ice surface to bottom of hose

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	Y		223318 ✓		Clean? Y / N
Ablation hose assembly	Y		50195750164 →		No air in hose and bladder half full? <u>Y/N</u>
Iridium modem IMEI number	Y		300534068816570 30053406381970		
Inclinometer/compass	Y		Attached to the radiometer? Y / N ✓		
Satellite antenna	Y				
Wind sensor	Y		Black box pointing toward the radiometer (i.e., along the boom)? <u>Y/N</u>		
Temperature / humidity assembly	Y		Fan spins? Y / N Sounds, OK? Y / N		
HygroClip T/hum assembly			NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS	Y		Old sensor with new membrane? Y / N		
Sonic ranger on stake(s)	Y		Old sensor with new membrane? Y / N NB: make sure not being buried next winter 86 cm to ice 61 cm to snow		
Thermistor string	Y		Yes		
Solar panel	Y		Clean? <u>Y/N</u> NB: is not effective when partially covered		
GPS antenna	Y		At top of logger enclosure? <u>Y/N</u> top of logger		
Data logger	Y		CR1000 or <u>CR1000X3</u>		
Multiplexer	N		Clicking during measurement cycle? Y / N NONE		
Logger enclosure	Y		Replaced (including everything inside)? <u>Y/N</u> New desiccant bags? Y / N NO BATS		
Battery box	Y		New box? <u>Y/N</u> New desiccant bags? Y / N		
Stakes	Y		New one(s) drilled in? <u>Y/N</u> Length of new stake(s) 8 m? <u>Y/N</u> Bottom plugged to reduce melt-in? <u>Y/N</u> Carbon		
Tripod	Y		New tripod? <u>Y/N</u> New sensor boom? <u>Y/N</u>		

Triumph bar approx 15 m from KPC-L
From base of RB to lowest firm on Lufft: 143
— 11 — surface of snow 143
~15 min on top of logger box

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)		0
Download data and/or change CF/SD Card (wait for green light)	Y / N	Y / N
Name of logger program		Promic V3 e
Screen dump of values in fast scan mode	Y / N	Y / N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y / N	Y / N
Mast tilt towards radiometer (- if tilting towards anemometer)	°	0 °
Mast tilt across boom looking from radiometer (- if clockwise)	°	1 °
Boom direction relative to north	° true/magn.	0 ° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y / N	Y / N
Radiometer exactly aligned with inclinometer? If not, measure.	Y / N	include Y / N
Temperature / humidity height (bottom of casing – surface)	cm	290 cm
Stake assembly standing?	Y / N / sort of	Y / N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	cm	106 cm
Free length of stake 2 (if 3: middle)	cm	— cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	— cm
Height of ablation bladder fluid level above the ice surface	cm	184 cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	snow cm
Length of thermistor string on surface from surface marking	cm	55 cm
Apparent damage to sensors? If yes, which?	Y / N	Y / N

Notes:

Must-do at next visit: