

AWS checklist

Station name	KPC-U
People present	ADOP, BAV, PILOT, MECHANICER instructed by:
Purpose	standard maintenance / installation / take-down / quick visit / emergency
Date	13/07-2019

Notes:

no data on card!
old station and logger under ice/water
new station put up close to old station.

Part	Part number upon arrival	Part number upon departure, if replaced	Check after maintenance:
Radiometer	150711	131307	- Clean? <i>yes</i> - Aligned with inclinometer and mast? <i>YES</i>
Inclinometer	01289	028	- Aligned with radiometer and mast? <i>YES</i>
Satellite antenna		GEUS07	
Wind sensor		54302	- Black box pointing true south (i.e. along the mast)?
Temperature / humidity assembly	61515037		- Fan spins and sounds OK? <i>YES</i>
HygroClip in T/hum assembly			- NB: could have a 40 °C offset
Sonic ranger on AWS	7154 <i>h=151cm</i>	1127 <i>h=278cm</i>	- Old sensor with new membrane: <i>Y/N</i>
Solar panel	9B1FD41		- Clean? - NB: is not effective when partially covered
GPS antenna	GEUS41		- Stuck to top of logger enclosure?
Data logger		E12350	
Multiplexer		412350 E4844	- Clicking during measurement cycle?
Iridium modem IMEI number		3002 3406 6319 330	- Transmits?
Sonic ranger on stakes	7157	<i>h=85cm</i> 4107	- Old sensor with new membrane: <i>Y/N</i> - NB: make sure not being buried next winter
Thermistor string			
Ablation hose assembly			- No air in hose and bladder half full?
Logger enclosure	- Replaced (including everything inside): <i>Y/N</i> - New desiccant bags: <i>Y/N</i>		
Battery box	- New box or new batteries: <i>Y/N</i> - New desiccant bags: <i>Y/N</i>		
Stakes	- New ones drilled in: <i>Y/N</i> - Length of new stakes 8 m: <i>Y/N</i> - Caps in bottom end to reduce melt-in: <i>Y/N</i>		

VPC - U

Metadata BEFORE maintenance (if establishing a new AWS: skip this)

Time difference between logger clock and UTC	+ / -
Download data to PC and/or change CF Card (wait for green light)	Y / N
Name of logger program	
Screen dump of values in fast scan mode	Y / N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y / N
Mast tilt in boom direction (+ if radiometer tilting down)	°
Mast tilt across boom looking from radiometer (- if clockwise)	°
Boom direction relative to north	° true/magn
Box on wind sensor exactly towards mast? If not, measure direction.	Y / N
Radiometer aligned with mast and inclinometer? If not, measure.	Y / N
Temperature / humidity height (bottom of casing – surface)	cm
Sonic ranger on stakes height (membrane – surface)	cm
Free length of stake – outer, holding boom with sonic ranger	cm
Free length of stake – middle	cm
Free length of stake – outer, holding boom without sonic ranger	cm
Depth of ablation hose using markings on hose	cm
Height of ablation hose fluid level above the ice surface	cm
Vertical difference in surface height (at station – at hose) (approx.)	cm
Length of thermistor string on surface from surface marking	cm
Stake assembly still standing?	Y / N / sort of
Apparent damage to sensors? If yes, which?	Y / N

Metadata AFTER maintenance / establishment

Time logger clock set to UTC?	☒ Y / N
Name of logger program	PROMICE 2015c
Screen dump of values in fast scan mode	Y / ☒ N
Latitude/longitude (if new or relocated)	-
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ Y / N
Mast tilt in boom direction (+ if radiometer tilting down)	°
Mast tilt across boom looking from radiometer (- if clockwise)	°
Boom direction relative to north (radiometer should point to true south)	° true/magn
Temperature / humidity height (bottom of casing – surface)	cm
Sonic ranger on stakes height (membrane – surface)	85 cm
Free length of stake – outer, holding boom with sonic ranger	cm
Free length of stake – middle	cm
Free length of stake – outer, holding boom without sonic ranger	cm
Depth of ablation hose using markings on hose	cm
Height of ablation hose fluid level above the ice surface	cm
Vertical difference in surface height (at station – at hose) (approx.)	cm
Length of thermistor string on surface from surface marking	cm