

Station name	NUK_K
Date	18/09/2025

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	-50sec.	-50sec.
Download data and/or change CF/SD Card (wait for green light)	☒ Y / ☐ N	☐ Y / ☐ N
Name of logger program	PROMICE v3 - Rewired	1-SCR1X
Screen dump of values in fast scan mode	☒ Y / ☐ N	☒ Y / ☐ N
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ Y / ☐ N	☒ Y / ☐ N
Boom direction relative to north	40°E ° true/magn.	40°E ° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	# 200° Y / ☒ N	☒ Y / ☐ N
Radiometer exactly aligned with inclinometer? If not, measure.	NA? (4) ☒ Y / ☐ N	NA in same casing ☐ Y / ☐ N
Temperature / humidity height (bottom of casing - surface)	233 cm	233 cm
Stake assembly standing?	(2) ☒ Y / ☐ N / sort of	☐ Y / ☐ N / sort of
Free length of stake	H3 surf to top 282 cm	282 cm
Height of ablation bladder fluid level above the ice surface (5) (6)	no fluid cm	144.5 cm
Vertical difference in surface height (at station - at hose) (approx.)	NA cm	30 (ice x of) cm
Length of thermistor string on surface from surface marking	(3) see comment cm	(7) see comment cm
Apparent damage to sensors? If yes, which?	☐ Y / ☒ N	☐ Y / ☒ N

Notes:

* measured from WD side of mast. vertical tube was a bit loose - slight wobble
 (2) no SR50 on it + no cross boom. Drilled new stake. → re-aligned + tightened

new dessi bags in logger box.

(3) goes down into ice at foot of AWS. no surface marking visible.

(4) tilts down towards S. - see photo. boom bent down at each end. - drooping
should be thicker?

Must-do at next visit:

(5) 12.13m of ablation hose in hole (to ice surface)

(6) 20cm snow. hose lies on snow surface.

(7) 10m in ice. No surf marker, tape added at surface. 1m up from the end of the 1st thermistor. 1st thermistor 1m into borehole