

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	NUK_L
People present	PHO, KAL (ASND)
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	15/09/23

Notes:

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	N				Clean? Y/N <i>smudge</i>
Ablation hose assembly	Y		S: 50207		No air in hose and bladder half full? <i>Y/N hose on surface</i>
Iridium modem IMEI number	N				
Inclinometer/compass	N				Attached to the radiometer? Y/N <i>on boom</i>
Satellite antenna	N				
Wind sensor	Y				Black box pointing toward the radiometer (i.e., along the boom)? <i>Y/N</i>
Temperature / humidity assembly	Y (rect)				Fan spins? <i>Y/N</i> Sounds, OK? <i>Y/N</i>
HygroClip T/hum assembly	N				NB: Rotronics (<i>Y/N</i>) could have a 40 °C offset. New or old type? NB: Lufft sensor (<i>Y/N</i>)
Sonic ranger on AWS	Y				Old sensor with new membrane? <i>Y/N</i> <i>new sensor</i>
Sonic ranger on stake(s)	Y				Old sensor with new membrane? <i>Y/N</i> NB: make sure not being buried next winter <i>new sensor</i>
Thermistor string	N				
Solar panel	N				Clean? <i>Y/N</i> NB: is not effective when partially covered
GPS antenna	N				At top of logger enclosure? <i>Y/N</i>
Logger box ID	N				CR1000 or CR1000X? ID number: <i>15210</i>
Multiplexer	N				Clicking during measurement cycle? <i>Y/N</i>
Logger enclosure	N				Replaced (including everything inside)? <i>Y/N</i> New desiccant bags? <i>Y/N</i>
Battery box	N				New box? <i>Y/N</i> New desiccant bags? <i>Y/N</i>
Stakes	Y				New one(s) drilled in? <i>Y/N</i> Length of new stake(s) 8 m? <i>Y/N</i> Bottom plugged to reduce melt-in? <i>Y/N</i>
Tripod	N				New tripod? <i>Y/N</i> New sensor boom? <i>Y/N</i>

Station name	NUK_L
Date	HOB / KAL 18.09.23

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	0	15
Download data and/or change CF/SD Card (wait for green light)	☒ Y / ☐ N	☒ Y / ☐ N
Name of logger program	PROMICEV2-2022-V1-1	xxx-2
Screen dump of values in fast scan mode	☒ Y / ☐ N	☒ Y / ☐ N
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ Y / ☐ N	☒ Y / ☐ N
Mast tilt towards radiometer (- if tilting towards anemometer)	+2 °	-3 °
Mast tilt across boom looking from radiometer (- if clockwise)	+9 °	-2 °
Boom direction relative to north	10 ° true/magn.	0 ° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	10 ° anticlock Y / ☒ N	☒ Y / ☐ N
Radiometer exactly aligned with inclinometer? If not, measure.	☒ Y / ☐ N	☒ Y / ☐ N
Temperature / humidity height (bottom of casing - surface)	270 cm	258 cm
Stake assembly standing?	Y / ☒ N / sort of	☒ Y / ☐ N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	single cm	cm
Free length of stake 2 (if 3: middle)	carbon fibre cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	 cm	cm
Height of ablation bladder fluid level above the ice surface	205 cm	197 cm
Vertical difference in surface height (at station - at hose) (approx.)	ext on surface cm	50 cm
Length of thermistor string on surface from surface marking	17 on surface cm	cm
Apparent damage to sensors? If yes, which?	no ☒ Y / ☐ N	☒ Y / ☐ N

Notes:

Mudge in ONR4 - see photo $\rightarrow$ cleaned with cloth.
 carbon stake 5250
 $\rightarrow$ 5250 $\rightarrow$ surf 91cm
 stake height 114cm
 ablation hose 15m mark 10cm above ice surf.

Must-do at next visit:

move station