

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	QAS_L-v3
People present	JEB, IASTE, KSM pilot Jan
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	2 Sept 2025

Notes: arrive 10.15 1000
PROMBIO Sample Site

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	N	N			Clean? Y/N
Ablation hose assembly	Y	Y	50308		No air in hose and bladder half full? Y/N
Iridium modem IMEI number	Y		30053406 1627590		
Inclinometer/compass	N	N	Attached to the radiometer Y/N		
Satellite antenna	Y	N			
Wind sensor	N	N	Black box pointing toward the radiometer (i.e., along the boom)? Y/N		
Temperature / humidity assembly	N	N	Fan spins? Y/N Sounds, OK? Y/N		
HygroClip T/hum assembly	N		NB: Rotronics (Y/N) could have a 40 °C offset. New or old type? NB: Luft sensor (Y/N)		
Sonic ranger on AWS	N	Y	Old sensor with new membrane? Y/N		
Sonic ranger on stake	N	Y	Old sensor with new membrane? Y/N NB: make sure not being buried next winter 12 m stake		
Thermistor string	N	N	Length of free sensors 6.1m		
Solar panel	N	N	Clean? Y/N NB: is not effective when partially covered		
GPS antenna	N	Y	At top of logger enclosure Y/N new log box		
Logger box ID	Y T3B-21		CR1000 or CR1000X2 ID number:		
Logger enclosure	Y	Y	Replaced (including everything inside) Y/N New desiccant bags? Y/N T3B 21		
Battery box	N	N	New box? Y/N New desiccant bags? Y/N		
Stakes	Y	Y	New one(s) drilled in? Y/N Length of new stake(s) 8 m? Y/N 12 m stake		
Tripod	Boom		New tripod? Y/N New sensor boom? Y/N		

new PTA 11Q out to white tape @ 15m.

Station name	QAS_L-v3
Date	2 Sep 2025

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC (± mm:ss)	-12 sec	0
Download data and/or change CF/SD Card (wait for green light)	Y/N	Y/N
Name of logger program	1.5 rewired	1.5 new
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Ken Y/N
Boom direction relative to north	163° true/magn.	180° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	180° true Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing – surface)	300 cm	312* cm
Stake assembly standing? 7.9 m high	Y/N / sort of	Y/N / sort of
Free length of stake	7-9m cm	231 cm
Height of ablation bladder fluid level above the ice surface	110 cm	115 cm
Vertical difference in surface height (at station – at hose) (approx.)	0 cm	~15 cm
Length of thermistor string on surface from surface marking	6.1 cm	same cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes: PTA existing length out 12.6 m from top most blk tape, which is 0.75 m from base of enc.
so tilting down toward SRR0
* not flat surface
new CF 230 cm
Must-do at next visit: IC string splitter

* T string splitter

Ø arenometer has flange barrel screw fused, new boom or lg adjustable wrench

+ salvage Ø V2 tripod + battery