

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	QAS_L_v3
People present	JEB, SS, M, Tranter
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	1 Sept 2024

Notes:

~~675 cm stake 1550~~

same noted below :-)

M. Tranter made new PROMBIO measurement with chissel and random spatial sampling

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	N	✓			Clean? Y / N
Ablation hose assembly	50118/5087	new	-	5087	No air in hose and bladder half full? Y / N no bubbles, just a little fluid in bladder
Iridium modem IMEI number	N	✓	15540		
Inclinometer/compass	N		Attached to the radiometer? Y / N		
Satellite antenna	N	✓			
Wind sensor	N	✓	Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly	N	✓	Fan spins? Y / N Sounds, OK? Y / N		
HygroClip T/hum assembly	N		NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Luftt sensor (Y / N)		
Sonic ranger on AWS	Y	✓	Old sensor with new membrane? (Y) N		
Sonic ranger on stake(s)	Y	✓	Old sensor with new membrane? (Y) N NB: make sure not being buried next winter new		
Thermistor string And maybe an ablobender	Y	✓	yes - 1 m = T,		
Solar panel	N	✓	Clean? Y / N NB: is not effective when partially covered		
GPS antenna	N	✓	At top of logger enclosure? Y / N		
Logger box ID	N	✓	CR1000 or CR1000X? ID number:		
Multiplexer	N	✓	Clicking during measurement cycle? Y / N		
Logger enclosure	N	✓	Replaced (including everything inside)? Y / N New desiccant bags? Y / N		
Battery box	N	✓	New box? Y / N New desiccant bags? Y / N		
Stakes	Y		New one(s) drilled in? (Y) N Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N		
Tripod	N	✓	New tripod? Y / N New sensor boom? Y / N		

Station name	QAS_L_v3
Date	1 Sept 2024

Metadata maintenance

050502

0602

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	+ 10 sec	0 sec
Download data and/or change CF/SD Card (wait for green light)	☒ N	☒ N
Name of logger program	rewired 1.4	" 1.5
Screen dump of values in fast scan mode	☒ N	☒ N
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ N	☒ N
Mast tilt towards radiometer (- if tilting towards anemometer)	☒ N °	0 °
Mast tilt across boom looking from radiometer (- if clockwise)	°	-1 °
Boom direction relative to north	° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	☒ N	☒ N
Radiometer exactly aligned with inclinometer? If not, measure.	☒ N	☒ N
Temperature / humidity height (bottom of casing – surface)	cm	cm
Stake assembly standing?	☒ N / sort of	☒ N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	6.75 m cm	1.30 m cm
Free length of stake 2 (if 3: middle)	/ cm	/ cm
Free length of stake 3 (if 3: outer, without sonic ranger)	/ cm	/ cm
Height of ablation bladder fluid level above the ice surface	cm	125 cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	+ 35 cm
Length of thermistor string on surface from surface marking	/ cm	- 1 m cm
Apparent damage to sensors? If yes, which?	☒ N	☒ N

Notes:

14 V DC
 197° internal compass
 Left T/H 286 cm above
 ice below sensor
 could be 20 cm mod +
 depression

Must-do at next visit:

DWIAT
 leftover fallen V2 parts
 see photos
 QAS B plus 2 pedestals
 + 2m alu pipes