

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	QAS_M_v3
People present	JEB SS M. Tranter Sigg pilot
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	1 Sep 2024

Notes:

on arrival only first 4 therm string worked, remainder replaced + string :-

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	N	N		140439?	Clean? ☒ Y / N
Ablation hose assembly	N	N		502/3	No air in hose and bladder half full? Y / N
Iridium modem IMEI number	N			11790	
Inclinometer/compass	N	N	Attached to the radiometer? Y / N		
Satellite antenna	N	N			
Wind sensor	N	N	Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly	N	N	Fan spins? Y / N Sounds, OK? Y / N		
HygroClip T/hum assembly	N	/	NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS	Y	Y ✓	Old sensor with new membrane? Y / N		
Sonic ranger on stake(s)	Y	Y	Old sensor with new membrane? Y / N NB: make sure not being buried next winter		
Thermistor string And maybe an ablobender	N	Y			
Solar panel	N	N	Clean? Y / N NB: is not effective when partially covered		
GPS antenna	N	N	At top of logger enclosure? Y / N		
Logger box ID	N		CR1000 or CR1000X? ID number:		
Multiplexer	N	/	Clicking during measurement cycle? Y / N		
Logger enclosure	N	N	Replaced (including everything inside)? Y / N New desiccant bags? Y / N		
Battery box	N	N	New box? Y / N New desiccant bags? Y / N		
Stakes	Y	N	New one(s) drilled in? Y / N Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N		
Tripod	N	N	New tripod? Y / N New sensor boom? Y / N		

re-used :-
re-drilled :-

Station name	QAS_M_v3
Date	1 sept.

Metadata maintenance

05. ~~0600~~ 0602

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	- 6 sec	
Download data and/or change CF/SD Card (wait for green light)	☒ Y / ☐ N	Y / N
Name of logger program	rlw 1.4	
Screen dump of values in fast scan mode	☒ Y / ☐ N	Y / N
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ Y / ☐ N	Y / N
Mast tilt towards radiometer (- if tilting towards anemometer)	3 °	°
Mast tilt across boom looking from radiometer (- if clockwise)	1 °	°
Boom direction relative to north	° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	☒ Y / ☐ N	☒ Y / ☐ N
Radiometer exactly aligned with inclinometer? If not, measure.	☒ Y / ☐ N	☒ Y / ☐ N
Temperature / humidity height (bottom of casing - surface)	cm	cm
Stake assembly standing?	☒ Y / ☐ N / sort of	☒ Y / ☐ N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	467 cm	222 cm
Free length of stake 2 (if 3: middle)	/ cm	/ cm
Free length of stake 3 (if 3: outer, without sonic ranger)	/ cm	/ cm
Height of ablation bladder fluid level above the ice surface	121 cm	cm
Vertical difference in surface height (at station - at hose) (approx.)	- 45** cm	cm
Length of thermistor string on surface from surface marking	153* cm	+ 2 cm cm
Apparent damage to sensors? If yes, which?	Y / ☒ N	Y / N

Notes:

v 14.4 VDC battery
* shallowest TC out by 153

* PTA lower TC 2 = 53
TC 3 = - 0.47

* problems with download, seems

Must do at next visit:

bl sb card files. wgs abig data
~ 10 mp3 files on SD card!
no red diode!