

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	QAS-U-v3
People present	TEB IASTE Kbm pilot Jan
Purpose	Maintenance / installation / take-down / quick visit / emergency <i>SERN</i>
Date	3 Sep 2025

Notes:

PROMBIO Samples Site - No
Before field: old SR50 needs maintenance (kit shipped)

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	Y	Y	202379 Cal: 20/01/2025		Clean? Y/N
Ablation hose assembly	N	N			No air in hose and bladder half full? Y/N
Iridium modem IMEI number	N	N			
Inclinometer/compass	N	N			Attached to the radiometer? Y/N
Satellite antenna	N	N			
Wind sensor	Y	N			Black box pointing toward the radiometer (i.e., along the boom)? Y/N
Temperature / humidity assembly	Y	Y			Fan spins? Y/N Sounds, OK? Y/N
HygroClip T/hum assembly	Y				NB: Rotronics (Y/N) could have a 40 °C offset. New or old type? NB: Luft sensor (Y/N)
Sonic ranger on AWS	Y	Y			Old sensor with new membrane? Y/N
Sonic ranger on stake	Y	Y			Old sensor with new membrane? Y/N NB: make sure not being buried next winter
Thermistor string	Y	Y			
Solar panel	N	N			Clean? Y/N NB: is not effective when partially covered
GPS antenna	N	N			At top of logger enclosure? Y/N
Logger box ID	N	N			CR1000 or CR1000X? ID number:
Logger enclosure	N	N			Replaced (including everything inside)? Y/N New desiccant bags? Y/N
Battery box	N	N			New box? Y/N New desiccant bags? Y/N
Stakes	Y	Y			New one(s) drilled in? Y/N Length of new stake(s) 8 m? Y/N
Tripod	N	N			New tripod? Y/N New sensor boom? Y/N

Station name	QAS-U-v3
Date	3 Sep 2025

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC (± mm:ss)	- 36 sec	0
Download data and/or change CF/SD Card (wait for green light)	Y/N	Y/N
Name of logger program	V3 rewired	1.5
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Y/N
Boom direction relative to north	185° true/magn.	180° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing – surface)	270? cm	288 cm
Stake assembly standing?	409 cm Y/N sort of	Y/N sort of
Free length of stake	409 cm	372 cm
Height of ablation bladder fluid level above the ice surface	174 cm	172 cm
Vertical difference in surface height (at station – at hose) (approx.)	Zero? cm	Zero? cm
Length of thermistor string on surface from surface marking	315* cm	405** cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:

cf stake broke @ base
15 cm fresh snow, crusty
*315 cm T string free, i.e. 3 sensors
- measured to middle free
of T sensor

Must-do at next visit:

salvage, melted out
PTAs etc.
405 = length to junction,
shallowest T measurement @ 120 cm
rotated AWS
1 bent leg replaced
bring up to
six 170 cm
leg pipes bec-
ause we replace
1-2 per AWS
tripod each year