

Station name	SCO_U
Date	13/8-2024

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC (± mm:ss)		0:0
Download data and/or change CF/SD Card (wait for green light)	Y/N	Y/N
Name of logger program		PROMICE V3. REWIRED 1.5
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Y/N
Mast tilt towards radiometer (- if tilting towards anemometer)	0 °	0 °
Mast tilt across boom looking from radiometer (- if clockwise)	10° 5 °	5 °
Boom direction relative to north	10° ° true/magn.	0° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing – surface)	260 cm	280 cm
Stake assembly standing?	Y/N / sort of	Y/N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	510 cm	50 cm
Free length of stake 2 (if 3: middle)	- cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	- cm	cm
Height of ablation bladder fluid level above the ice surface	145 cm	145 cm
Vertical difference in surface height (at station – at hose) (approx.)	100 cm	100 cm
Length of thermistor string on surface from surface marking	450 cm	0 cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:
Stake assembly left as is

DATA TRANSFER COMPLETED IN CNP HANGAR

Must-do at next visit:

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	SCO_U
People present	
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	13 august

Notes: Upgrade from v2 to v3_rewired, reuse some items from v2

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	213155/212800	213155			Clean? Y / N
Ablation hose assembly	N	N			No air in hose and bladder half full? Y / N
Iridium modem IMEI number	Inside loggerbox				
Inclinometer/compass	Inside CNR4		Attached to the radiometer? Y / N		
Satellite antenna	N				
Wind sensor	Y		Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly	Y		Fan spins? Y / N Sounds, OK? Y / N		
HygroClip T/hum assembly	N		NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS	Y		Old sensor with new membrane? Y / N		
Sonic ranger on stake(s)	Y		Old sensor with new membrane? Y / N NB: make sure not being buried next winter		
Thermistor string	Y (digital)				
Solar panel	N		Clean? Y / N NB: is not effective when partially covered		
GPS antenna	N		At top of logger enclosure? Y / N		
Logger box ID	13B-15/13B-17	T3B-17	CR1000 or CR1000X? ID number:		
Multiplexer	N		Clicking during measurement cycle? Y / N		
Logger enclosure	Y	Y	Replaced (including everything inside)? Y / N New desiccant bags? Y / N		
Battery box	Y	Y	New box? Y / N New desiccant bags? Y / N		
Stakes	Y	N	New one(s) drilled in? Y / N Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N		
Tripod	N	N	New tripod? Y / N New sensor boom? Y / N		