

Maintenance sheet version 9 for ablation area (tripod, one level)

Station name	SWC (new) v3 "SWC-U"
People present	J. JEB, Adrian Wehrle
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	2 Aug 2022

Notes:

no crevasse, but melt channels
 69° 35' 43.71"
 49° 16' 46.77" 1163 m

AWS to do list		Check after maintenance	
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival
Radiometer	171513		
Ablation hose assembly	50193		
Iridium modem IMEI number	300 300 54063816770		
Inclinometer/compass	Y		Attached to the radiometer? Y/N
Satellite antenna	Y		
Wind sensor	Y		Black box pointing toward the radiometer (i.e., along the boom)? Y/N
Temperature / humidity assembly	Y		Fan spins? Y/N Sounds, OK? Y/N ok in JAV
HygroClip T/hum assembly	Y		NB: Rotronics (Y/N) could have a 40 °C offset. New or old type? NB: Luft sensor (Y/N)
Sonic ranger on AWS	Y		Old sensor with new membrane? Y/N N/A
Sonic ranger on stake(s)	Y		Old sensor with new membrane? Y/N NB: make sure not being buried next winter new
Thermistor string	Y & Stake		- 26 cm is shallowest
Solar panel	Y		Clean? Y/N NB: is not effective when partially covered
GPS antenna	Y		At top of logger enclosure? Y/N
Data logger	Y		CR1000 or CR1000X?
Multiplexer	N		Clicking during measurement cycle? Y/N N/A
Logger enclosure	X		Replaced (including everything inside)? Y/N New desiccant bags? Y/N
Battery box	Y		New box? Y/N New desiccant bags? Y/N
Stakes	Y		New one(s) drilled in? Y/N Length of new stake(s) 8 m? Y/N Bottom plugged to reduce melt-in? Y/N
Tripod	Y		New tripod? Y/N New sensor boom? Y/N

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	zero	0.
Download data and/or change CF/SD Card (wait for green light)	no light Y/N	Y/N
Name of logger program	prom V3-1-1	prom V3-1-
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Y/N
Mast tilt towards radiometer (- if tilting towards anemometer)	°	°
Mast tilt across boom looking from radiometer (- if clockwise)	°	°
Boom direction relative to north	° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing – surface)	cm	cm
Stake assembly standing?	Y/N / sort of	Y/N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	cm	cm
Free length of stake 2 (if 3: middle)	cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	cm
Height of ablation bladder fluid level above the ice surface	cm	110 cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	-17 cm
Length of thermistor string on surface from surface marking	cm	cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:

station centered on depression 30m deep

digital TX string (height SR stake: 285)

rewired logger box (height radiometer (bottom) 287)

JJ V3

top of rain gauge is above top of mast by ~ 3 cm

bottom solar 179

enclosure! 140

Must-do at next visit:

Jessi cant

tool vest

~ 1 m. offset on SR stake incl. new cable

loggerbox issue → multiple SR's measured the same wrong offset

could not resolve issue