

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	SWC_o_v3
People present	JCB, JS, RABNI, Victor
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	20 Aug

Notes:

ice code off top of radiom.
T string not working before +
new not solving issue!

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	N	N	171513		Clean? Y / N
Ablation hose assembly	(N)	✓	50193		No air in hose and bladder half full? Y / N
Iridium modem IMEI number	N	✓	16770		
Inclinometer/compass	N	✓			Attached to the radiometer? Y / N
Satellite antenna	N	✓			
Wind sensor	N	✓			Black box pointing toward the radiometer (i.e., along the boom)? Y / N
Temperature / humidity assembly	(Y)	✓			Fan spins? Y / N Sounds, OK? Y / N
HygroClip T/hum assembly	N	✓			NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Luft sensor (Y / N)
Sonic ranger on AWS	(Y)	✓			Old sensor with new membrane? (Y) N
Sonic ranger on stake(s)	(Y)	✓			Old sensor with new membrane? Y / N NB: make sure not being buried next winter
Thermistor string	(Y)	!			see notes
Solar panel	N	✓			Clean? Y / N NB: is not effective when partially covered
GPS antenna	N	✓			At top of logger enclosure? Y / N
Logger box ID	N	✓			CR1000 or CR1000X? ID number:
Multiplexer	N	N/A			Clicking during measurement cycle? Y / N
Logger enclosure	N	✓			Replaced (including everything inside)? Y / N New desiccant bags? Y / N
Battery box	N	✓			New box? Y / (N) New desiccant bags? Y / N
Stakes	N	✓			New one(s) drilled in? Y / (N) Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N
Tripod	N	✓			New tripod? Y / (N) New sensor boom? Y / N

Station name	SWC_o_v3
Date	20 Aug

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	+ 01:50	0:00
Download data and/or change CF/SD Card (wait for green light)	☒ Y/N	☒ Y/N
Name of logger program	V3 REV 1.4	1.5
Screen dump of values in fast scan mode	☒ Y/N	☒ Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ Y/N	☒ Y/N
Mast tilt towards radiometer (- if tilting towards anemometer)	0 °	0 °
Mast tilt across boom looking from radiometer (- if clockwise)	-2 °	-2 °
Boom direction relative to north	° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	☒ Y/N	☒ Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	☒ Y/N	☒ Y/N
Temperature / humidity height (bottom of casing – surface)	259 cm	259 cm
Stake assembly standing?	☒ Y/N / sort of	☒ Y/N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	182 cm	182 cm
Free length of stake 2 (if 3: middle)	cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	cm
Height of ablation bladder fluid level above the ice surface	101.98 cm	101.98 cm
Vertical difference in surface height (at station – at hose) (approx.)	6 cm	2 cm
Length of thermistor string on surface from surface marking	7 cm	7 cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:

ice cycle on radiometer
Jarad @ top of tripod? □

08 0502 ARR

THERMISTOR STRING NOT WORKING - ARR

* snow cover 0602 05 system 10 cm thick $\pm$ 2 cm

Must-do at next visit:

fix T-string issue, new
logger box? Same for JAR-0?

S