

AWS checklist

Station name	JAS - A
People present	APA, HSP
Purpose	standard maintenance / installation / take-down / quick visit / emergency
Date	1/5-2019

Notes: Arrived around midnight 30/4. Two metres of packed snow (200 cm) station standing, but somewhat tilted, radiometer very tilted on boom with T-plug half unscrewed. So, panel also under snow, fan spinning.

Part	Part number upon arrival	Part number upon departure, if replaced	Check after maintenance:
Radiometer	080100	"	- Clean? - Aligned with inclinometer and mast?
Inclinometer	00804	"	- Aligned with radiometer and mast?
Satellite antenna	4EVS 34	"	
Wind sensor	98813	"	- Black box pointing true south (i.e. along the mast)?
Temperature / humidity assembly	ASS 6/2018 MP100 60276146	ASS 3/2019 MP102H 61246357	- Fan spins and sounds OK?
HygroClip in T/hum assembly	53 60063371 sn 60123282	HC 2-53 60837628 sn 61222787	- NB: could have a 40 °C offset
Sonic ranger on AWS	5934	1175	- Old sensor with new membrane: Y/N
Solar panel	T2100 624 9B1F52	"	- Clean? - NB: is not effective when partially covered
GPS antenna	33-4027-00.3000	"	- Stuck to top of logger enclosure?
Data logger	29775	"	
Multiplexer	E 7406	"	- Clicking during measurement cycle?
Iridium modem IMEI number	6316280		- Transmits?
Sonic ranger on stakes	no stakes visible		- Old sensor with new membrane: Y/N - NB: make sure not being buried next winter
Thermistor string			
Ablation hose assembly			- No air in hose and bladder half full?
Logger enclosure	- Replaced (including everything inside): Y/N - New desiccant bags: Y/N		
Battery box	- New box or new batteries: Y/N - New desiccant bags: Y/N		
Stakes	- New ones drilled in: Y/N - Length of new stakes 8 m: Y/N - Caps in bottom end to reduce melt-in: Y/N		

Metadata BEFORE maintenance (if establishing a new AWS: skip this)

loggertime - UTC = -59:16
min sec

Time difference between logger clock and UTC	-59:16 +/-
Download data to PC and/or change CF Card (wait for green light)	(Y)/N
Name of logger program	2015e
Screen dump of values in fast scan mode	(Y)/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	(Y)/N
Mast tilt in boom direction (+ if radiometer tilting down)	+12 °
Mast tilt across boom looking from radiometer (- if clockwise)	-1.5 °
Boom direction relative to north	° true/magn
Box on wind sensor exactly towards mast? If not, measure direction.	Away from mast Y/N
Radiometer aligned with mast and inclinometer? If not, measure.	N 40 ° Y/N
Temperature / humidity height (bottom of casing – surface)	~55 cm
Sonic ranger on Stakes height (membrane – surface) AWS ←	85 cm
Free length of stake – outer, holding boom with sonic ranger	÷ cm
Free length of stake – middle	÷ cm
Free length of stake – outer, holding boom without sonic ranger	÷ cm
Depth of ablation hose using markings on hose	÷ cm
Height of ablation hose fluid level above the ice surface	÷ cm
Vertical difference in surface height (at station – at hose) (approx.)	÷ cm
Length of thermistor string on surface from surface marking	— cm
Stake assembly still standing?	don't know Y/N / sort of
Apparent damage to sensors? If yes, which?	Y/N

Metadata AFTER maintenance / establishment

Time logger clock set to UTC?	(Y)/N
Name of logger program	Promice2015e.cel
Screen dump of values in fast scan mode	(Y)/N
Latitude/longitude (if new or relocated)	N 65.77729 W 038.89640
Photos of tripod, sensors, logger box wiring etc. (more is better)	(Y)/N
Mast tilt in boom direction (+ if radiometer tilting down)	+ 12 °
Mast tilt across boom looking from radiometer (- if clockwise)	-1.5 °
Boom direction relative to north (radiometer should point to true south)	° true/magn
Temperature / humidity height (bottom of casing – surface)	as before ~55 cm
Sonic ranger on stakes height (membrane – surface)	as before cm
Free length of stake – outer, holding boom with sonic ranger	— cm
Free length of stake – middle	— cm
Free length of stake – outer, holding boom without sonic ranger	— cm
Depth of ablation hose using markings on hose	— cm
Height of ablation hose fluid level above the ice surface	— cm
Vertical difference in surface height (at station – at hose) (approx.)	— cm
Length of thermistor string on surface from surface marking	— cm