

Station name	TAS-A
People present	ASO, SHL
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	11-40-13 d. 7/9-2021

Notes:

AWS to do list		Check after maintenance		
Part	Part shipped (Y/N)	Shipped part number	Part number upon departure.	
Radiometer	N			Clean? Y/N
Ablation hose assembly	N			No air in hose and bladder half full? Y/N
Iridium modem IMEI number	N			
Inclinometer/compass	N	Attached to the radiometer? ☒ Y		
Satellite antenna	N			
Wind sensor	N	Black box pointing toward the radiometer (i.e. along the boom)? ☒ Y		
Temperature / humidity assembly	N	Fan spins? Y/N Sounds OK? ☒ Y Damaged - lost upper cap		
HygroClip in T/hum assembly old 61180307	Y	NB: could have a 40 °C offset new 20499269 55024226		
Sonic ranger on AWS old 7155	Y	Old sensor with new membrane? Y/N New membrane		
Sonic ranger on stake(s) old 7154	Y	Old sensor with new membrane? Y/N NB: make sure not being buried next winter New 13505		
Thermistor string	Y	No new drilled in		
Solar panel	N	Clean? ☒ Y NB: is not effective when partially covered		
GPS antenna	N	At top of logger enclosure? ☒ Y		
Data logger	N	CR1000 or CR1000X?		
Multiplexer	N	Clicking during measurement cycle? ☒ Y		
Logger enclosure	N	Replaced (including everything inside)? Y/N New desiccant bags? ☒ Y		
Battery box	N	New box? ☒ Y New desiccant bags? ☒ Y		
Stakes	Y	New one(s) drilled in? ☒ Y Length of new stake(s) 8 m? ☒ Y Bottom plugged to reduce melt-in? ☒ Y		
Tripod	N	New tripod? ☒ Y New sensor boom? ☒ Y		

* New battery on Snowfox ✓
* Download data from Snowfox ✓

Snowfox did not seem to work with new or old battery ⇒ could not determine if

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	4	0
Download data to PC and/or change CF Card (wait for green light)	PC Y / N	Y / N
Name of logger program	Samme san Mit	
Screen dump of values in fast scan mode	(Y) / N	Y / N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y / N	Y / N
Mast tilt towards radiometer (- if tilting towards anemometer)	-3 °	°
Mast tilt across boom looking from radiometer (- if clockwise)	1 °	°
Boom direction relative to north	11 ° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	(Y) / N	Y / N
Radiometer exactly aligned with inclinometer? If not, measure.	(Y) / N	Y / N
Temperature / humidity height (bottom of casing – surface)	235 cm	cm
Stake assembly standing?	Y / N / sort of	Y / N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	X cm	cm
Free length of stake 2 (if 3: middle)	X cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	X cm	cm
Height of ablation bladder fluid level above the ice surface	cm	cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	cm
Length of thermistor string on surface from surface marking	300 cm	cm
Apparent damage to sensors? If yes, which?	(Y) / (N)	Y / N

Notes:

Ankomst

1120



↓ Snowfox i. A
Cne rasse

* Ny Rotronics → mistet yderste hætte

* New thermistor

Must-do at next visit: