

Maintenance sheet version 9 for ablation area (tripod, one level)

Station name	TAS_A
People present	AOEP, ASO + Pilot
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	3/9-22 kl 10 ²⁰ -

Notes: Weather station totally crashed → collapsed on the ice.

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	Y	Y	080163/071365	071365	Clean? (Y) N
Ablation hose assembly	N	N			No air in hose and bladder half full? Y / N
Iridium modem IMEI number	Y	N		300234066316280	
Inclinometer/compass	Y	Y	Attached to the radiometer? Y / (N)		
Satellite antenna	N	N			
Wind sensor	Y	Y	Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly (Rotronic)	Y	Y	Fan spins? Y / N Sounds, OK? Y / N		
HygroClip T/hum assembly	N	Y	NB: Rotronics (Y) / N could have a 40 °C offset. New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS	Y	Y	Old sensor with new membrane? Y / (N)		
Sonic ranger on stake(s)	Y	Y	Old sensor with new membrane? Y / (N) NB: make sure not being buried next winter		
Thermistor string	N	Y			
Solar panel	Y	Y	Clean? (Y) / N NB: is not effective when partially covered		
GPS antenna	N	N	At top of logger enclosure? Y / N		
Data logger	Y	Y	CR1000 or CR1000X?		
Multiplexer	Y	Y	Clicking during measurement cycle? Y / N		
Logger enclosure	Y	Y	Replaced (including everything inside)? Y / N New desiccant bags? Y / N		
Battery box (For Snowfox replace)	Y	Y	New box? (Y) / N New desiccant bags? Y / N		
Stakes	Y	Y	New one(s) drilled in? Y / N Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N		
Tripod	Y	Y	New tripod? Y / N New sensor boom? Y / N		

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)		
Download data and/or change CF/SD Card (wait for green light)	Y / N	Y / N
Name of logger program		
Screen dump of values in fast scan mode	Y / N	Y / N
Photos of tripod, sensors, logger box wiring etc. (more is better)	☒ Y / N	Y / N
Mast tilt towards radiometer (- if tilting towards anemometer)	— °	0 °
Mast tilt across boom looking from radiometer (- if clockwise)	— °	0 °
Boom direction relative to north <i>Pointing N_{Geo}</i>	— ° true/magn.	0 ° ☒ true/magn.
Box on wind sensor exactly towards mast? If not, measure.	— Y / N	☒ Y / N
Radiometer exactly aligned with inclinometer? If not, measure.	— Y / N	Y / N
Temperature / humidity height (bottom of casing – surface)	— cm	cm
Stake assembly standing?	☒ Y / N / sort of	Y / N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	— cm	— cm
Free length of stake 2 (if 3: middle)	<i>282</i> cm	<i>151</i> cm
Free length of stake 3 (if 3: outer, without sonic ranger)	— cm	— cm
Height of ablation bladder fluid level above the ice surface	— cm	<i>162</i> cm
Vertical difference in surface height (at station – at hose) (approx.)	0 cm	<i>-10</i> cm
Length of thermistor string on surface from surface marking	<i>300</i> cm	<i>15</i> cm
Apparent damage to sensors? If yes, which? <i>station down</i>	<i>Rotronics outer cap missing</i> ☒ Y / N	Y ☒ N

Notes:

- * GPS coordinates not transmitted *(like last year)*
- * Thermistor wasn't working so drilled in the new one intended for TAS-L

Must-do at next visit:

- * NEW GPS ANTENNA