

Station name	TAS TAS-L
People present	ASO, SHL
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	7/9 1320 - 1530?

Notes:


AWS to do list		Check after maintenance	
Part	Part shipped (Y/N)	Shipped part number	Part number upon departure.
Radiometer	N		Clean? Y/N
Ablation hose assembly	Y		No air in hose and bladder half full? Y/N bladder 1/2 full, No air in hose
Iridium modem IMEI number	N		
Inclinometer/compass 0810 old	N		Attached to the radiometer? Y/N SN 00804
Satellite antenna	N		
Wind sensor	N		Black box pointing toward the radiometer (i.e. along the boom)? Y/N Not on arrival → pointing N (geo), on departure black box aligned with boom and pointing Ngeo.
Temperature / humidity assembly	Y		Fan spins? Y/N Sounds OK? Y/N NO FAN
HygroClip in T/hum assembly old 60687681	Y		NB: could have a 40 °C offset Ny 55024226
Sonic ranger on AWS	Y		Old sensor with new membrane? Y/N
Sonic ranger on stake(s) SN 1175	Y		Old sensor with new membrane? Y/N NB: make sure not being buried next winter SN 1175 147cm over surface
Thermistor string	N		
Solar panel	N		Clean? Y/N NB: is not effective when partially covered
GPS antenna	N		At top of logger enclosure? Y/N
Data logger	N		CR1000 or CR1000X?
Multiplexer	N		Clicking during measurement cycle? Y/N
Logger enclosure	N		Replaced (including everything inside)? Y/N New desiccant bags? Y/N
Battery box	N		New box? Y/N New desiccant bags? Y/N 1 bag
Stakes	Y		New one(s) drilled in? Y/N Length of new stake(s) 8 m? Y/N Bottom plugged to reduce melt-in? Y/N
Tripod	N		New tripod? Y/N New sensor boom? Y/N

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	+16 4m	
Download data to PC and/or change CF Card (wait for green light)	Y/N	Y/N
Name of logger program	Same	
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Y/N
Mast tilt towards radiometer (- if tilting towards anemometer)	6 °	3 °
Mast tilt across boom looking from radiometer (- if clockwise)	-4 °	3 °
Boom direction relative to north	34 ° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	directly N/S Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing – surface)	250 cm	250 cm
Stake assembly standing?	Y/N / sort of	Y/N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	560 cm	1.49 cm
Free length of stake 2 (if 3: middle)	cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	cm
Height of ablation bladder fluid level above the ice surface	cm	135 cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	100 cm
Length of thermistor string on surface from surface marking	430 cm	430 cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:

In arrival:



Must-do at next visit:

- * Hose on ablation sensor not completely full → Bag only $\frac{1}{4}$ full on departure.
- * We hear no fan in rottronics during visit → new sensor?