

Maintenance sheet version 9 for ablation area (tripod, one level)

Station name	THULE L2
People present	CLAN & WIC
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	31 MAY 2023

Notes: The shipped loggerbox, does not have a brain

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	Y (CNR1)		S: 080163		Clean? Y / N
Ablation hose assembly	N				No air in hose and bladder half full? Y / N
Iridium modem IMEI number	Y (in loggerbox)	N	5158630		
Inclinometer/compass	N	N	Attached to the radiometer? Y / N		
Satellite antenna	N	N			
Wind sensor	N	N	Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly	Y		Fan spins? Y / N Sounds, OK? Y / N		
HygroClip T/hum assembly	N	N	NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS	Y	N	Old sensor with new membrane? Y / N MISSING/FORGOT LONG DATA CABLE		
Sonic ranger on stake(s)	Y	N	Old sensor with new membrane? Y / N NB: make sure not being buried next winter		
Thermistor string	Y	Y	DRILLED TO 9.55m DEPTH		
Solar panel	N	N	Clean? Y / N NB: is not effective when partially covered		
GPS antenna	N	N	At top of logger enclosure? Y / N		
Logger box ID	Y (T2-0001)		CR1000 or CR1000X? ID number:		
Multiplexer	Y (in loggerbox)		Clicking during measurement cycle? Y / N		
Logger enclosure	Y	N	Replaced (including everything inside)? Y / N New desiccant bags? Y / N		
Battery box	N	N	New box? Y / N New desiccant bags? Y / N		
Stakes	Y	N	New one(s) drilled in? Y / N Length of new stake(s) 8 m? Y / N Bottom plugged to reduce melt-in? Y / N DRILL BROKE + NO DATA CABLE		
Tripod	N		New tripod? Y / N New sensor boom? Y / N		

Metadata maintenance

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)		
Download data and/or change CF/SD Card (wait for green light)	Y / N	Y / N
Name of logger program		
Screen dump of values in fast scan mode	Y / N	Y / N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y / N	Y / N
Mast tilt towards radiometer (- if tilting towards anemometer)	°	°
Mast tilt across boom looking from radiometer (- if clockwise)	°	°
Boom direction relative to north	° true/magn.	° true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y / N	Y / N
Radiometer exactly aligned with inclinometer? If not, measure.	Y / N	Y / N
Temperature / humidity height (bottom of casing – surface)	cm	cm
Stake assembly standing?	Y / N / sort of	Y / N / sort of
Free length of stake (if 3: outer, holding boom with sonic ranger)	cm	cm
Free length of stake 2 (if 3: middle)	cm	cm
Free length of stake 3 (if 3: outer, without sonic ranger)	cm	cm
Height of ablation bladder fluid level above the ice surface	cm	cm
Vertical difference in surface height (at station – at hose) (approx.)	cm	cm
Length of thermistor string on surface from surface marking	cm	cm
Apparent damage to sensors? If yes, which?	Y / N	Y / N

Notes:

- BATTERY BOX MISSING CABLES
- SNOW DEPTH 0-10 cm AROUND STATION
- DID NOT HAVE SR50 CABLE
- COULD NOT TIP STATION
- NEW T-STRING

Must-do at next visit: