

Maintenance sheet version 10 for ablation area (tripod, one level)

Station name	JR1_O_v3
People present	JEB, RABNI, pilot Kristian Hoglund
Purpose	Maintenance / installation / take-down / quick visit / emergency
Date	20 Aug 2025

Notes:

PROMBIO Sample Site

- get length of stakes
- get T-string length out

replaced splitter

AWS to do list		Check after maintenance			
Part	Shipped (Y/N)	Replaced? (Y/N)	Number shipped/arrival	Number departure	
Radiometer	N				Clean? Y / N
Ablation hose assembly	Y	Y	50283		No air in hose and bladder half full? Y / <u>N</u>
Iridium modem IMEI number	N				
Inclinometer/compass	N		Attached to the radiometer? <u>Y</u> / N		
Satellite antenna	N				
Wind sensor	N		Black box pointing toward the radiometer (i.e., along the boom)? Y / N		
Temperature / humidity assembly	Y		Fan spins? Y / N ? values ok Sounds, OK? Y / N		
HygroClip T/hum assembly	N		NB: Rotronics (Y / N) could have a 40 °C offset. New or old type? NB: Lufft sensor (Y / N)		
Sonic ranger on AWS	Y	Y	Old sensor with new membrane? <u>Y</u> / N		
Sonic ranger on stake	Y	Y	Old sensor with new membrane? <u>Y</u> / N NB: make sure not being buried next winter ✓		
Thermistor string	Y		Free length = 369cm		
Solar panel	N		Clean? <u>Y</u> / N NB: is not effective when partially covered		
GPS antenna	N		At top of logger enclosure? Y / N		
Logger box ID	N		CR1000 or <u>CR1000X</u> ? 35293 on logger ID number:		
Logger enclosure	N	none	Replaced (including everything inside)? Y / N New desiccant bags? Y / <u>N</u>		
Battery box	N		New box? Y / <u>N</u> New desiccant bags? Y / <u>N</u>		
Stakes	Y		New one(s) drilled in? Y / <u>N</u> Length of new stake(s) 8 m? Y / N		
Tripod	N		New tripod? Y / <u>N</u> New sensor boom? Y / N		

PROMBIO existing program promise V3 rewired 1.5
old CF stake top 151 cm, so + 200? from 2024
gives another abl. stake



to bottom mast
plate on ventilator

Station name	JR1_O_v3
Date	20 Aug 2025

we re-uploaded same program
Metadata maintenance and it fixed BTA, Luff, SR505!

	Arrival	Departure
Time difference between logger clock and UTC ($\pm$ mm:ss)	0 min fast	same
Download data and/or change CF/SD Card (wait for green light)	Y/N	Y/N
Name of logger program	v3 re-wired 1.5	same
Screen dump of values in fast scan mode	Y/N	Y/N
Photos of tripod, sensors, logger box wiring etc. (more is better)	Y/N	Y/N
Boom direction relative to north	$\sim 180^\circ$ true/magn.	$\sim 180^\circ$ true/magn.
Box on wind sensor exactly towards mast? If not, measure.	Y/N	Y/N
Radiometer exactly aligned with inclinometer? If not, measure.	Y/N	Y/N
Temperature / humidity height (bottom of casing - surface)	270** cm	270** cm
Stake assembly standing?	* Y/N / sort of	Y/N / sort of
Free length of stake	318 cm	318 cm
Height of ablation bladder fluid level above the ice surface	110 cm	81 cm
Vertical difference in surface height (at station - at hose) (approx.)	-25 cm	-15 cm
Length of thermistor string on surface from surface marking	see notes cm	same cm
Apparent damage to sensors? If yes, which?	Y/N	Y/N

Notes:

CF stake top 318 cm
new PTA in 12.7 m, 2.56 m free to top
old PTA 1223 cm free, black tape each
1 m all the way to metal enclosure
+ 10 cm to white tape just under
enclosure

Must-do at next visit:

re drill stake if ca. 3 m in
ice is too risky

send a spare splitter on all
maintenance visits